

## Weekly Progress Report

WPR001  
OKI Toshiyuki  
2004/05/14

1. As shown in Photo 1, Triode Anode Buck Regulator, 2 NIM BIN Racks, Triode Anode Soft-Start Controller, Tetrode Screen Grid Power Supply and Filament Transformer are successfully arranged in MICE Hall.



Photo 1: MICE Hall

2.  $\Delta\phi$  transformer and water distributor are temporarily set at another place in MICE Hall to obtain clearance.
3. New RF shield panels and cooling hoses are moved to Hall 1 in preparation for RF main body placed at Hall 1.
4. Many of the uncrated wooden panels are broken apart, and then they have been dumped.
5. To drill and tap into RF chassis for RF shield panels will be started after dumping wooden panels.
6. Because almost equipments are arranged, the preparation for AC power distributor will be started in near future. Arrangement of water distributor will be started after 19 May, and then the preparation for cooling water will be asked to Duncan.